

IRRIGATION SECTORAL CALENDAR

Main Area	Activity	Activity Timeline																								Event Duration	
		July		August		September		October		November		December		January		February		March		April		May		June		Start	Finish
		FN1	FN2	FN1	FN2	FN1	FN2	FN1	FN2	FN1	FN2	FN1	FN2	FN1	FN2	FN1	FN2	FN1	FN2	FN1	FN2	FN1	FN2	FN1	FN2		
Annual Development Program (ADP)																										1st July	30th June
Formulation, Approval and Dissemination of ADP																										1 st November	15 th June
PC-IIs / PC-IIIs (Canal Lining, Remodeling / Rehabilitation of Canals, New Canal System, Remodeling / Rehabilitation / Restoration / New Flood Protection Works, Remodeling / Rehabilitation of Drains, New Drains, Small Dams, Buildings etc.)	Project Preparation	Survey																								15 th June	5 th July
		Estimation																								1 st July	15 th July
		Consultant Clearance																								1 st July	31 st July
	Departmental Technical Appraisal and Approval																								1 st August	15 th August	
	P&D Appraisal and Approval																								16 th August	31 st August	
Administrative Approval																									1 st September	15 th September	
Tendering, Procurement and Execution	Technical Sanction and Clearance of Consultants																									16 th September	15 th October
	Approval of Bidding Documents and Consultants' Clearance																									16 th October	31 st October
	Invitation / Opening of Tenders																									25 th October	15 th November
	Bid Evaluation																									16 th November	25 th November
	Acceptance Letter																									26 th November	5 th December
	Award of Contract																									6 th December	15 th December
	Contractor Mobilization																									16 th December	25 th December
	Execution / Commencement of Work																									26 th December	
	Work Completion																										As per approved gestation period
Canal Infrastructure																										1st July	30th June
Strengthening of Banks	Need Identification																									1 st July	31 st July
																										15 th November	15 th December
	Cost Estimation																									15 th July	31 st August
																										1 st January	28 th February
	Tendering and Procurement																									1 st September	30 th September
Berms Formation	Works Execution																									1 st March	31 st March
																										1 st March	31 st March
	Cost Estimation																									1 st April	30 th June
																										1 st April	30 th June
Tendering and Procurement																									1 st July	31 st July	
Works Execution																									1 st July	30 th September	

IRRIGATION SECTORAL CALENDAR

Main Area	Activity	Activity Timeline																								Event Duration	
		July		August		September		October		November		December		January		February		March		April		May		June		Start	Finish
		FN1	FN2	FN1	FN2	FN1	FN2	FN1	FN2	FN1	FN2	FN1	FN2	FN1	FN2	FN1	FN2	FN1	FN2	FN1	FN2	FN1	FN2	FN1	FN2		
Closure Works	Need Identification																									1 st October	31 st October
	Cost Estimation																									1 st October	30 th November
	Tendering and Procurement																									1 st December	31 st December
	Works Execution																									1 st January	28 th February
	Closure Report																									15 th February	15 th March
Rotational Programme	Preparation of Rotational Plan																									1 st September	30 th September
	Approval of Rotational Plan																									1 st March	31 st March
	Implementation of Rotational Plan																								1 st October	15 th October	
Outlet Repairing Works	Procurement of Material																									1 st July	31 st July
	Repairing of Tempered Outlets																								1 st March	30 th April	
Deployment of Work Charge Establishment	Advertisement in Leading Newspapers																								1 st July	30 th June	
	Recruitment and Selection																								15 th March	31 st March	
	Deployment Period																								15 th June	30 th June	
																									1 st July	15 th July	
Flood Protection Infrastructure																								1 st April	15 th April		
Flood Restoration Work	Need Identification																								1 st July	30 th June	
	Cost Estimation																								1 st July	30 th June	
	Tendering and Procurement																								15 th March	31 st March	
	Works Execution																								15 th June	30 th June	
Replenishment of Reserve Stock of Stone	Need Identification																								1 st July	30 th June	
	Cost Estimation																								1 st July	30 th June	
	Tendering and Procurement																								1 st July	15 th July	
	Works Execution																								1 st April	15 th April	
2.89 PWD Code Works	Works Execution																								1 st July	30 th June	
Deployment of Work Charge Establishment	Advertisement in Leading Newspapers																								1 st July	15 th July	
	Recruitment and Selection																								15 th July	31 st July	
	Deployment Period																								15 th July	30 th September	

IRRIGATION SECTORAL CALENDAR

Main Area	Activity	Activity Timeline																								Event Duration	
		July		August		September		October		November		December		January		February		March		April		May		June		Start	Finish
		FN1	FN2	FN1	FN2	FN1	FN2	FN1	FN2	FN1	FN2	FN1	FN2	FN1	FN2	FN1	FN2	FN1	FN2	FN1	FN2	FN1	FN2	FN1	FN2		
Barrage / Headwork																										1st July	30th June
Emergent Works	Need Identification																									15 th October	15 th November
	Cost Estimation																									16 th November	31 st December
	Tendering and Procurement																									1 st January	15 th February
	Works Execution																									16 th February	31 st May
Recoupmnt of Reserve Stock of Stone	Need Identification																									15 th October	15 th November
	Cost Estimation																									16 th November	15 th December
	Tendering and Procurement																									16 th December	15 th January
	Works Execution																									16 th January	15 th May
During Flood Activities	Watching of Dykes / Levees																									15 th June	15 th October
	Recording of Miles Gauges																									15 th June	15 th October
Post-Flood Activities	Sounding and Probing of Rigid Structures																									16 th October	30 th November
	River Survey (20 Miles Upstream and 10 Miles Downstream of Barrage / Headworks)																									1 st November	31 st December
Closure Works	Need Identification																									1 st October	31 st October
	Cost Estimation																									1 st October	30 th November
	Tendering and Procurement																									1 st December	31 st December
	Works Execution																									1 st January	28 th February
	Sounding and Probing of Barrage Components																									1 st January	28 th February
Reports Submission	Closure Report																									1 st January	30 th April
	Annual Headworks Report																									1 st January	30 th April
Management of Hill Torrents																										1st July	30th June
Restoration Works	Need Identification																									15 th October	15 th November
	Cost Estimation																									16 th November	31 st December
	Tendering and Procurement																									1 st January	15 th February
	Works Execution																									16 th February	31 st May

IRRIGATION SECTORAL CALENDAR

Main Area	Activity	Activity Timeline																								Event Duration	
		July		August		September		October		November		December		January		February		March		April		May		June		Start	Finish
		FN1	FN2	FN1	FN2	FN1	FN2	FN1	FN2	FN1	FN2	FN1	FN2	FN1	FN2	FN1	FN2	FN1	FN2	FN1	FN2	FN1	FN2	FN1	FN2		
Flood Activities	Watching of Dispersion Structures and Hill Torrent Flood Bunds	█	█	█	█	█	█	█																	█	15 th June	15 th October
	Recording of Gauges	█	█	█	█	█	█	█																	█	15 th June	15 th October
	Flood Fighting	█	█	█	█	█	█	█																	█	15 th June	15 th October
Miscellaneous Activities	Inspection of Structures and Flood Carrying Channels							█	█	█	█															1 st October	30 th November
	Damage Assessment Survey							█	█	█	█															1 st October	30 th November
	Survey for New Schemes											█	█	█	█	█	█									1 st December	28 th February
	Painting of Gauges																	█	█	█	█	█	█	█		15 th March	15 th June
	De-silting of Wahs																	█	█	█	█	█	█	█		15 th March	15 th June
Flood Preparation Calendar		█															█	█	█	█	█	█	█	█	█	15th February	15th July
Flood Fighting Plans	Draft Plans by 56 Divisions																									15 th February	15 th March
	Review by CE D&F, Distribution																									1 st March	30 th April
Inspection of Flood Works	By XENs, SEs & CEs concerned																									1 st February	31 st March
	By Joint Teams																									1 st March	30 th April
	By HSSEU																									1 st March	30 th April
Encroachments	Identification and Removal																									15 th March	31 st May
Repairs	Identification and Execution																									15 th March	30 th June
Flood Fighting Material etc.	Need Identification																									1 st February	28 th February
	Procurement																									1 st March	30 th June
Miscellaneous Activities	Painting of Gauges etc.																									15 th May	15 th June
	Running Wetting Channels																									1 st June	30 th June
	Simulation Exercises																									1 st June	30 th June
	Opening of Flood Warning Center																									1 st June	15 th June
	Installation of Wireless Sets																									1 st June	15 th June
	Establishment of Flood Camps	█																								1 st July	15 th July

IRRIGATION SECTORAL CALENDAR

Main Area	Activity	Activity Timeline																								Event Duration	
		July		August		September		October		November		December		January		February		March		April		May		June		Start	Finish
		FN1	FN2	FN1	FN2	FN1	FN2	FN1	FN2	FN1	FN2	FN1	FN2	FN1	FN2	FN1	FN2	FN1	FN2	FN1	FN2	FN1	FN2	FN1	FN2		
Drainage Network																										1st July	30th June
De-silting Works	Need Identification	Blue	Blue																					Blue	Blue	1 st July	31 st July
	Cost Estimation			Yellow	Yellow	Yellow	Yellow																			1 st June	30 th June
	Tendering and Procurement							Purple	Purple																	1 st August	30 th September
	Works Execution									Red	Red	Red	Red	Red	Red	Red	Red	Red	Red	Red	Red	Red	Red	Red	Red	1 st October	31 st October
Revenue Collection	Billing of Effluent Charges	Blue	Blue	Blue	Blue																					1 st November	31 st May
	Collection of Effluent Charges							Red	Red	Red	Red	Red	Red	Red	Red	Red	Red	Red	Red	Red	Red	Red	Red	Red	Red	1 st July	31 st August
	Declaration of Balance / Unpaid Bills Arrears to District Collector	Grey	Grey	Grey	Grey																					1 st October	30 th June
	Fresh Survey for Effluent Industries																		Brown	Brown	Brown	Brown	Brown	Brown	Brown	1 st July	31 st August
Small Dams																										1st July	30th June
Operation and Maintenance of Existing Dams	Operation and Regulation	Red	Red	Red	Red	Red	Red	Red	Red	Red	Red	Red	Red	Red	Red	Red	Red	Red	Red	Red	Red	Red	Red	Red	Red	1 st April	30 th June
	Need Identification / Cost Estimation of M&R Works					Blue	Blue	Blue	Blue	Blue	Blue	Blue	Blue	Blue	Blue	Blue	Blue	Blue	Blue	Blue	Blue	Blue	Blue	Blue	Blue	1 st July	30 th June
	Tendering and Procurement							Yellow	Yellow	Yellow	Yellow	Yellow	Yellow	Yellow	Yellow	Yellow	Yellow	Yellow	Yellow	Yellow	Yellow	Yellow	Yellow	Yellow	Yellow	1 st October	30 th June
	Works Execution							Red	Red	Red	Red	Red	Red	Red	Red	Red	Red	Red	Red	Red	Red	Red	Red	Red	Red	1 st October	30 th June
	Revenue Assessment of Irrigated Land									Brown	Brown	Brown	Brown							Brown	Brown	Brown	Brown			1 st November	31 st December
																									1 st April	31 st May	
Buildings (Residential, Office and Rest House)																										1st July	30th April
Building Works	Need Identification	Blue	Blue	Blue	Blue																					1 st July	31 st August
	Cost Estimation					Yellow	Yellow	Yellow	Yellow																	1 st September	31 st October
	Tendering and Procurement									Purple	Purple	Purple														1 st November	15 th December
	Works Execution												Red	Red	Red	Red	Red	Red	Red	Red	Red	Red	Red	Red	Red	16 th December	30 th April
Machinery																										1st July	30th June
Operation and Maintenance of Machinery	Need Identification / Cost Estimation of M&R Works		Blue	Blue	Blue	Blue	Blue	Blue	Blue	Blue	Blue	Blue	Blue	Blue	Blue	Blue	Blue	Blue	Blue	Blue	Blue	Blue	Blue	Blue	Blue	15 th July	30 th June
	Tendering and Procurement			Yellow	Yellow	Yellow	Yellow	Yellow	Yellow	Yellow	Yellow	Yellow	Yellow	Yellow	Yellow	Yellow	Yellow	Yellow	Yellow	Yellow	Yellow	Yellow	Yellow	Yellow	Yellow	1 st August	30 th June
	Works Execution			Red	Red	Red	Red	Red	Red	Red	Red	Red	Red	Red	Red	Red	Red	Red	Red	Red	Red	Red	Red	Red	Red	1 st August	30 th June
Deposit Works	Works Execution	Red	Red	Red	Red	Red	Red	Red	Red	Red	Red	Red	Red	Red	Red	Red	Red	Red	Red	Red	Red	Red	Red	Red	Red	1 st July	30 th June

IRRIGATION SECTORAL CALENDAR

Main Area	Activity	Activity Timeline																								Event Duration	
		July		August		September		October		November		December		January		February		March		April		May		June		Start	Finish
		FN1	FN2	FN1	FN2	FN1	FN2	FN1	FN2	FN1	FN2	FN1	FN2	FN1	FN2	FN1	FN2	FN1	FN2	FN1	FN2	FN1	FN2	FN1	FN2		
Deployment of Work Charge Establishment	Advertisement in Leading Newspapers																								1 st July	15 th July	
	Recruitment and Selection																								16 th July	31 st July	
	Deployment Period																								1 st July	30 th June	