

No. CE/P&R/2018/ 318/20/2018

Dated: 06.02.2018

To

The Secretary,
Government of the Punjab,
Irrigation Department,
Lahore.

DESILTING PLAN (ANNUAL CANAL CLOSURE 2017-18) - DAILY PROGRESS REPORT

PERENNIAL CHANNELS: PHASE-I (Mangla Command)/ 26-12-2017 to 16-01- 2018

Ending: 05.02.2018

Sr. No.	Name of Zone	Original Targets No. of Channels to be Desilted	Targets			UP-TO-DATE PROGRESS				Remarks
			Channels to be Desilted	Length of Channels to be Desilted	Quantity of Silt to be Removed	Channels being Desilted	Length of Channels Desilted	Quantity of Silt Removed	Physical Progress	
			Nos.	(Canal Miles)	(Lac. Cft.)	Nos.	(Canal Miles)	(Lac. Cft.)	(%age)	
1	2	3	4	5	6	7	8	9	10	11
1	Bahawalpur	11	11	59.792	20.630	7	32.935	14.822	71.85%	Work in Progress
2	Lahore	42	25	188.000	70.600	24	146.420	53.150	75.28%	Work in Progress - Target Revised by CE
3	Faisalabad	9	7	17.529	1.891	7	17.529	1.891	100.00%	Work Completed
4	Multan	16	16	136.568	40.582	16	118.157	33.592	82.78%	Work in Progress
5	Sargodha	49	45	339.822	30.543	45	339.822	30.543	100.00%	Work Completed - Target Revised by CE
6	LBDCIP	18	9	51.437	19.010	9	48.320	17.910	94.21%	Work in Progress - Target Revised by SE
Total:-		145	113	793.148	183.256	108	703.183	151.908	82.89%	
PERENNIAL CHANNELS: PHASE-II (Tarbela Command)/ 13- 01- 2018 to 31-01-2018										
1	Bahawalpur	6	6	33.560	29.025	5	27.516	26.669	91.88%	Work in Progress
2	D.G. Khan	6	6	15.750	4.210	6	4.628	1.674	39.76%	Work in Progress
3	Faisalabad	8	8	25.697	3.849	8	7.073	0.660	17.15%	Work in Progress
4	Multan	33	33	235.473	68.046	33	181.662	56.572	83.14%	Work in Progress
5	Sargodha	92	92	403.670	110.113	78	252.250	76.721	69.67%	Work in Progress
Total:-		145	145	714.150	215.243	130	473.129	162.296	75.40%	
G. Total:-		290	258	1507.298	398.499	238	1176.312	314.204	78.85%	

C.C:-

1. PS to Chief Secretary, Government of the Punjab, Lahore.
2. PS to Minister Irrigation Department, Government of the Punjab, Lahore.
3. Additional Secretary (Technical), Irrigation Department, Lahore.
4. Additional Secretary (Operation/ Budget), Irrigation Department, Lahore.
5. Chief (PMIU), Irrigation Department, Lahore.
6. Section Officer (Operation), Irrigation Department, Lahore.
7. PA to Chief Engineer, Planning and Review Zone, Lahore.
8. Office Concerned

DEPUTY DIRECTOR
Planning & Review Zone
Irrigation Department
Lahore