

No. CE/P&amp;R/2018/

366/20/2018

Dated: 08.02.2018

To

The Secretary,  
Government of the Punjab,  
Irrigation Department,  
Lahore

## DESILTING PLAN (ANNUAL CANAL CLOSURE 2017-18) - DAILY PROGRESS REPORT

Ending: 07.02.2018

### PERENNIAL CHANNELS: PHASE-I (Mangla Command)/ 26.12.2017 to 16.01.2018

Sr. No.	Name of Zone	Original Targets	Modified Targets			Up-To-Date Progress				Remarks
		Channels to be Desilted	Channels to be Desilted	Length of Channels to be Desilted	Quantity of silt to be Removed	Channels being Desilted	Length of Channels Desilted	Quantity of silt Removed	Physical Progress	
		Nos.	Nos.	(Canal Miles)	(Lac. Cft.)	Nos.	(Canal Miles)	(Lac. Cft.)	(%age)	
1	2	3	4	5	6	7	8	9	10	11
1	Bahawalpur	11	11	59.792	20.630	7	32.935	14.822	71.85%	Work in Progress
2	Lahore	42	25	188.000	70.600	24	152.480	55.900	79.18%	Work in Progress
3	Faisalabad	9	7	17.529	1.891	7	17.529	1.891	100.00%	Work Completed
4	Multan	16	16	136.568	40.582	16	130.759	38.163	94.04%	Work in Progress
5	Sargodha	49	45	339.822	30.543	45	339.822	30.543	100.00%	Work Completed
6	LBDCIP	18	9	51.437	19.010	9	51.080	18.880	99.32%	Work in Progress
Total:-		145	113	793.148	183.256	108	724.605	160.199	87.42%	
<b>PERENNIAL CHANNELS: PHASE-II (Tarbela Command)/ 13.01.2018 to 31.01.2018</b>										
1	Bahawalpur	6	6	33.560	29.025	5	28.976	27.025	93.11%	Work in Progress
2	D.G.Khan	6	6	15.750	4.210	6	9.325	2.841	67.48%	Work in Progress
3	Faisalabad	8	8	25.697	3.849	8	10.553	1.144	29.72%	Work in Progress
4	Multan	33	33	235.473	68.046	33	199.240	61.661	90.62%	Work in Progress
5	Sargodha	92	92	403.670	110.113	78	282.388	82.675	75.08%	Work in Progress
Total:-		145	145	714.150	215.243	130	530.482	175.346	81.46%	
G. Total:-		290	258	1507.298	398.499	238	1255.087	335.545	84.20%	

C.C:-

1. PS to Chief Secretary, Government of the Punjab, Lahore.
2. PS to Minister Irrigation Department, Government of the Punjab, Lahore.
3. Additional Secretary (Technical), Irrigation Department, Lahore.
4. Additional Secretary (Operation/ Budget), Irrigation Department, Lahore.
5. Chief (PMIU), Irrigation Department, Lahore.
6. Section Officer (Operation), Irrigation Department, Lahore.
7. PA to Chief Engineer, Planning and Review Zone, Lahore.
8. Office Concerned

*Signature*  
DEPUTY DIRECTOR  
Planning & Review Zone  
Irrigation Department  
Lahore