

No. CE/P&R/2018/

437. 120/2018.

Dated: 16.02.2018

To

The Secretary,
Government of the Punjab,
Irrigation Department,
Lahore.

DESILTING PLAN (ANNUAL CANAL CLOSURE 2017-18) - DAILY PROGRESS REPORT

PERENNIAL CHANNELS: PHASE-I (Mangla Command)/ 26-12-2017 to 16-01-2018

Ending: 15.02.2018

| Sr. No. | Name of Zone | Original Targets No. of Channels to be Desilted | Targets | | | UP-TO-DATE PROGRESS | | | | Remarks |
|---|--------------|---|-------------------------|-----------------------------------|--------------------------------|-------------------------|-----------------------------|--------------------------|-------------------|------------------|
| | | | Channels to be Desilted | Length of Channels to be Desilted | Quantity of Silt to be Removed | Channels being Desilted | Length of Channels Desilted | Quantity of Silt Removed | Physical Progress | |
| | | | Nos. | (Canal Miles) | (Lac. Cft.) | Nos. | (Canal Miles) | (Lac. Cft.) | (%) | |
| 1 | 2 | 3 | 4 | 5 | 6 | 7 | 8 | 9 | 10 | 11 |
| 1 | Bahawalpur | 11 | 11 | 59.792 | 20.630 | 7 | 43.503 | 16.51 | 80.03% | Work in Progress |
| 2 | Lahore | 42 | 25 | 188.000 | 70.600 | 24 | 171.880 | 65.980 | 93.46% | Work in Progress |
| 3 | Faisalabad | 9 | 7 | 17.529 | 1.891 | 7 | 17.530 | 1.891 | 100.00% | Work Completed |
| 4 | Multan | 16 | 16 | 136.568 | 40.582 | 16 | 136.568 | 40.582 | 100.00% | Work Completed |
| 5 | Sargodha | 49 | 45 | 339.822 | 30.543 | 45 | 339.822 | 30.543 | 100.00% | Work Completed |
| 6 | LBDCIP | 18 | 9 | 51.437 | 19.010 | 9 | 51.437 | 19.010 | 100.00% | Work Completed |
| Total:- | | 145 | 113 | 793.148 | 183.256 | 108 | 760.740 | 174.516 | 95.23% | |
| PERENNIAL CHANNELS: PHASE-II (Tarbela Command)/ 13-01-2018 to 31-01-2018 | | | | | | | | | | |
| 1 | Bahawalpur | 6 | 6 | 33.560 | 29.025 | 5 | 30.760 | 27.900 | 96.12% | Work in Progress |
| 2 | D.G. Khan | 6 | 6 | 15.750 | 4.210 | 6 | 15.750 | 4.210 | 100.00% | Work Completed |
| 3 | Faisalabad | 8 | 8 | 25.697 | 3.849 | 8 | 25.697 | 3.849 | 100.01% | Work Completed |
| 4 | Multan | 33 | 33 | 235.473 | 68.046 | 33 | 234.597 | 67.356 | 98.99% | Work in Progress |
| 5 | Sargodha | 92 | 92 | 403.670 | 110.113 | 81 | 319.652 | 91.790 | 83.36% | Work in Progress |
| Total:- | | 145 | 145 | 714.150 | 215.243 | 133 | 626.456 | 195.105 | 90.64% | |
| G. Total:- | | 290 | 258 | 1507.298 | 398.499 | 241 | 1387.196 | 369.621 | 92.75% | |

C.C.:-

1. PS to Chief Secretary, Government of the Punjab, Lahore.
2. PS to Minister Irrigation Department, Government of the Punjab, Lahore.
3. Additional Secretary (Technical), Irrigation Department, Lahore.
4. Additional Secretary (Operation/ Budget), Irrigation Department, Lahore.
5. Chief (PMIU), Irrigation Department, Lahore.
6. Section Officer (Operation), Irrigation Department, Lahore.
7. PA to Chief Engineer, Planning and Review Zone, Lahore.
8. Office Concerned

16/2/18
DEPUTY DIRECTOR
Planning & Review Zone
Irrigation Department
Lahore