

No. CE/P&R/2018/ 479/20/2018

Dated: 19.02.2018

To  
The Secretary,  
Government of the Punjab,  
Irrigation Department,  
Lahore.

**DESILTING PLAN (ANNUAL CANAL CLOSURE 2017-18) - DAILY PROGRESS REPORT**

PERENNIAL CHANNELS: PHASE-I (Mangla Command)/ 26-12-2017 to 16-01-2018

Ending: 18.02.2018

Sr. No.	Name of Zone	Original Targets No. of Channels to be Desilted	Targets			UP-TO-DATE PROGRESS				Remarks
			Channels to be Desilted	Length of Channels to be Desilted	Quantity of Silt to be Removed	Channels being Desilted	Length of Channels Desilted	Quantity of Silt Removed	Physical Progress	
			Nos.	(Canal Miles)	(Lac. Cft.)	Nos.	(Canal Miles)	(Lac. Cft.)	(%)	
1	2	3	4	5	6	7	8	9	10	11
1	Bahawalpur	11	11	59.792	20.630	7	43.503	16.510	80.03%	Work in Progress
2	Lahore	42	25	188.000	70.600	24	172.990	66.390	94.04%	Work in Progress
3	Faisalabad	9	7	17.529	1.891	7	17.530	1.891	100.00%	Work Completed
4	Multan	16	16	136.568	40.582	16	136.568	40.582	100.00%	Work Completed
5	Sargodha	49	45	339.822	30.543	45	339.822	30.543	100.00%	Work Completed
6	LBDCIP	18	9	51.437	19.010	9	51.437	19.010	100.00%	Work Completed
<b>Total:-</b>		<b>145</b>	<b>113</b>	<b>793.148</b>	<b>183.256</b>	<b>108</b>	<b>761.850</b>	<b>174.926</b>	<b>95.45%</b>	
PERENNIAL CHANNELS: PHASE-II (Tarbela Command)/ 13-01-2018 to 31-01-2018										
1	Bahawalpur	6	6	33.560	29.025	5	30.760	27.900	96.12%	Work in Progress
2	D.G. Khan	6	6	15.750	4.210	6	15.750	4.210	100.00%	Work Completed
3	Faisalabad	8	8	25.697	3.849	8	25.697	3.849	100.00%	Work Completed
4	Multan	33	33	235.473	68.046	33	235.473	68.046	100.00%	Work Completed
5	Sargodha	92	88	389.960	109.288	82	330.790	97.110	88.86%	Work in Progress
<b>Total:-</b>		<b>145</b>	<b>141</b>	<b>700.440</b>	<b>214.418</b>	<b>134</b>	<b>638.470</b>	<b>201.115</b>	<b>93.80%</b>	
<b>G. Total:-</b>		<b>290</b>	<b>254</b>	<b>1493.588</b>	<b>397.674</b>	<b>242</b>	<b>1400.320</b>	<b>376.041</b>	<b>94.56%</b>	

C.C:-

1. PS to Chief Secretary, Government of the Punjab, Lahore
2. PS to Minister Irrigation Department, Government of the Punjab, Lahore.
3. Additional Secretary (Technical), Irrigation Department, Lahore
4. Additional Secretary (Operation/Budget), Irrigation Department, Lahore.
5. Chief (PMU), Irrigation Department, Lahore
6. Section Officer (Operation), Irrigation Department, Lahore.
7. PA to Chief Engineer, Planning and Review Zone, Lahore.
8. Office Concerned

*19/2/18*  
DEPUTY DIRECTOR  
Planning & Review Zone  
Irrigation Department  
Lahore