

No. CE/P&R/2018/

514/20/2018

Dated: 21.02.2018

To

The Secretary,
Government of the Punjab,
Irrigation Department,
Lahore.

DESILTING PLAN (ANNUAL CANAL CLOSURE 2017-18) - DAILY PROGRESS REPORT

PERENNIAL CHANNELS: PHASE-I (Mangla Command)/ 26-12-2017 to 16-01- 2018

Ending: 20.02.2018

Sr. No.	Name of Zone	Original Targets No. of Channels to be Desilted	Targets			UP-TO-DATE PROGRESS				Remarks
			Channels to be Desilted	Length of Channels to be Desilted	Quantity of Silt to be Removed	Channels being Desilted	Length of Channels Desilted	Quantity of Silt Removed	Physical Progress	
			Nos.	(Canal Miles)	(Lac. Cft.)	Nos.	(Canal Miles)	(Lac. Cft.)	(%age)	
1	2	3	4	5	6	7	8	9	10	11
1	Bahawalpur	11	11	59.792	20.630	11	59.792	20.630	100.00%	Work Completed
2	Lahore	42	25	188.000	70.600	24	172.990	66.390	94.04%	Progress un-changed since 15.02.2018
3	Faisalabad	9	7	17.529	1.891	7	17.530	1.891	100.00%	Work Completed
4	Multan	16	16	136.568	40.582	16	136.568	40.582	100.00%	Work Completed
5	Sargodha	49	45	339.822	30.543	45	339.822	30.543	100.00%	Work Completed
6	LBDCIP	18	9	51.437	19.010	9	51.437	19.010	100.00%	Work Completed
Total:-		145	113	793.148	183.256	112	778.139	179.046	97.70%	
PERENNIAL CHANNELS: PHASE-II (Tarbela Command)/ 13- 01- 2018 to 31-01-2018										
1	Bahawalpur	6	6	33.560	29.025	5	30.760	27.900	96.12%	Progress un-changed since 15.02.2018
2	D.G. Khan	6	6	15.750	4.210	6	15.750	4.210	100.00%	Work Completed
3	Faisalabad	8	8	25.697	3.849	8	25.697	3.849	100.00%	Work Completed
4	Multan	33	33	235.473	68.046	33	235.473	68.046	100.00%	Work Completed
5	Sargodha	92	83	355.940	103.135	83	355.410	102.655	99.53%	Target Revised by CE, Work in Progress
Total:-		145	136	666.420	208.265	135	663.090	206.660	99.23%	
G. Total:-		290	249	1459.568	391.521	247	1441.229	385.706	98.51%	

C.C:-

1. PS to Chief Secretary, Government of the Punjab, Lahore.
2. PS to Minister Irrigation Department, Government of the Punjab, Lahore.
3. Additional Secretary (Technical), Irrigation Department, Lahore.
4. Additional Secretary (Operation/ Budget), Irrigation Department, Lahore.
5. Chief (PMU), Irrigation Department, Lahore.
6. Section Officer (Operation), Irrigation Department, Lahore.
7. PA to Chief Engineer, Planning and Review Zone, Lahore.
8. Office Concerned

M/21/2/18
DEPUTY DIRECTOR
Planning & Review Zone
Irrigation Department
Lahore