

No. CE/P&R/2018/

59/30/2018

Dated: 22.02.2018

To

The Secretary,
Government of the Punjab,
Irrigation Department,
Lahore.

DESILTING PLAN (ANNUAL CANAL CLOSURE 2017-18) - DAILY PROGRESS REPORT - FINAL

PERENNIAL CHANNELS: PHASE-I (Mangla Command)/ 26-12-2017 to 16-01- 2018

Ending: 21.02.2018

Sr. No.	Name of Zone	Original Targets No. of Channels to be Desilted	Targets			UP-TO-DATE PROGRESS				Remarks
			Channels to be Desilted	Length of Channels to be Desilted	Quantity of Silt to be Removed	Channels being Desilted	Length of Channels Desilted	Quantity of Silt Removed	Physical Progress	
			Nos.	(Canal Miles)	(Lac. Cft.)	Nos.	(Canal Miles)	(Lac. Cft.)	(%)	
1	2	3	4	5	6	7	8	9	10	11
1	Bahawalpur	11	11	59.792	20.630	11	59.792	20.630	100.00%	Work Completed
2	Lahore	42	23	171.330	65.980	23	171.330	65.980	100.00%	Target Revised by CE - Work Completed
3	Faisalabad	9	7	17.529	1.891	7	17.530	1.891	100.00%	Work Completed
4	Multan	16	16	136.568	40.582	16	136.568	40.582	100.00%	Work Completed
5	Sargodha	49	45	339.822	30.543	45	339.822	30.543	100.00%	Work Completed
6	LBDCIP	18	9	51.437	19.010	9	51.437	19.010	100.00%	Work Completed
Total:-		145	111	776.478	178.636	111	776.479	178.636	100.00%	
PERENNIAL CHANNELS: PHASE-II (Tarbela Command)/ 13- 01- 2018 to 31-01-2018										
1	Bahawalpur	6	5	30.760	27.900	5	30.760	27.900	100.00%	Target Revised by CE - Work Completed
2	D.G. Khan	6	6	15.750	4.210	6	15.750	4.210	100.00%	Work Completed
3	Faisalabad	8	8	25.697	3.849	8	25.697	3.849	100.00%	Work Completed
4	Multan	33	33	235.473	68.046	33	235.473	68.046	100.00%	Work Completed
5	Sargodha	92	83	355.940	103.135	83	355.940	103.135	100.00%	Work Completed
Total:-		145	135	663.620	207.140	135	663.620	207.140	100.00%	
G. Total:-		290	246	1440.098	385.776	246	1440.099	385.776	100.00%	

C.C:-

1. PS to Chief Secretary, Government of the Punjab, Lahore.
2. PS to Minister Irrigation Department, Government of the Punjab, Lahore.
3. Additional Secretary (Technical), Irrigation Department, Lahore.
4. Additional Secretary (Operation/ Budget), Irrigation Department, Lahore.
5. Chief (PMIU), Irrigation Department, Lahore.
6. Section Officer (Operation), Irrigation Department, Lahore.
7. PA to Chief Engineer, Planning and Review Zone, Lahore.
8. Office Concerned

[Signature]
DEPUTY DIRECTOR
Planning & Review Zone
Irrigation Department
Lahore