

No. CE/P&R/2018/

257 / 20/2018

Dated: 26.01.2018

To

The Secretary,
Government of the Punjab,
Irrigation Department,
Lahore.

DESILTING PLAN (ANNUAL CANAL CLOSURE 2017-18) - DAILY PROGRESS REPORT

PERENNIAL CHANNELS: PHASE-I (Mangla Command)/ 26-12-2017 to 16-01- 2018

Ending: 25.01.2018

Sr. No.	Name of Zone	Original Targets No. of Channels to be Desilted	Targets			UP-TO-DATE PROGRESS				Remarks
			Channels to be Desilted	Length of Channels to be Desilted	Quantity of Silt to be Removed	Channels being Desilted	Length of Channels Desilted	Quantity of Silt Removed	Physical Progress	
			Nos.	(Canal Miles)	(Lac. Cft.)	Nos.	(Canal Miles)	(Lac. Cft.)	(%)	
1	2	3	4	5	6	7	8	9	10	11
1	Bahawalpur	11	11	59.792	20.630	7	32.107	14.146	68.57%	Work in Progress
2	Lahore	42	26	195.040	71.887	20	97.470	34.887	48.53%	Work in Progress - Target Revised by CE
3	Faisalabad	9	7	17.529	1.891	7	17.038	1.847	97.67%	Work in Progress - Target Revised by CE
4	Multan	16	16	136.568	40.582	16	96.645	25.662	63.23%	Work in Progress
5	Sargodha	49	49	360.154	33.139	45	300.132	27.623	83.35%	Work in Progress
6	LBDCIP	18	8	42.437	16.730	8	27.780	11.230	67.12%	Work in Progress - Target Revised by SE, w.r.to his ltr no. PMO/LBDCIP/ID/836 dtd. 23.1.18
Total:-		145	117	811.520	184.859	103	571.172	115.395	62.42%	
PERENNIAL CHANNELS: PHASE-II (Tarbela Command)/ 13- 01- 2018 to 31-01-2018										
1	Bahawalpur	6	6	33.560	29.025	5	12.307	15.767	54.32%	Work in Progress
2	D.G. Khan	6	6	15.750	4.210	2	1.820	0.545	12.95%	Work in Progress
3	Faisalabad	8	8	25.697	3.849	4	0.880	0.090	2.34%	Work in Progress
4	Multan	33	33	235.473	68.046	33	67.652	21.327	31.34%	Work in Progress
5	Sargodha	92	92	403.670	110.113	47	65.520	20.074	18.23%	Work in Progress
Total:-		145	145	714.150	215.243	91	148.179	57.803	26.85%	
G, Total:-		290	262	1525.670	400.102	194	719.351	173.198	43.29%	

C.C:-

1. PS to Chief Secretary, Government of the Punjab, Lahore.
2. PS to Minister Irrigation Department, Government of the Punjab, Lahore.
3. Additional Secretary (Technical), Irrigation Department, Lahore.
4. Additional Secretary (Operation/ Budget), Irrigation Department, Lahore.
5. Chief (PMIU), Irrigation Department, Lahore.
6. Section Officer (Operation), Irrigation Department, Lahore.
7. PA to Chief Engineer, Planning and Review Zone, Lahore.
8. Office Concerned

[Signature] 26/1/18
DEPUTY DIRECTOR
Planning & Review Zone
Irrigation Department
Lahore