

No. CE/P&R/2018/

26/20/2018

Dated: 29.01.2018

To

The Secretary,
Government of the Punjab,
Irrigation Department,
Lahore.

DESILTING PLAN (ANNUAL CANAL CLOSURE 2017-18) - DAILY PROGRESS REPORT

PERENNIAL CHANNELS: PHASE-I (Mangla Command)/ 26-12-2017 to 16-01-2018

Ending: 28.01.2018

Sr. No.	Name of Zone	Original Targets No. of Channels to be Desilted	Targets			UP-TO-DATE PROGRESS				Remarks
			Channels to be Desilted	Length of Channels to be Desilted	Quantity of Silt to be Removed	Channels being Desilted	Length of Channels Desilted	Quantity of Silt Removed	Physical Progress	
			Nos.	(Canal Miles)	(Lac. Cft.)	Nos.	(Canal Miles)	(Lac. Cft.)	(%)	
1	2	3	4	5	6	7	8	9	10	11
1	Bahawalpur	11	11	59.792	20.630	7	32.281	14.345	69.53%	Work in Progress
2	Lahore	42	26	195.040	71.887	21	108.160	38.320	53.31%	Work in Progress - Target Revised by CE
3	Faisalabad	9	7	17.529	1.891	7	17.529	1.891	100.00%	Work Completed
4	Multan	16	16	136.568	40.582	16	98.697	26.427	65.12%	Work in Progress
5	Sargodha	49	49	360.154	33.139	45	308.076	28.175	85.02%	Work in Progress
6	LBDCIP	18	9	51.437	19.010	9	34.780	13.410	70.54%	Work in Progress - Target Revised by SE
Total:-		145	118	820.520	187.139	105	599.523	122.568	65.50%	
PERENNIAL CHANNELS: PHASE-II (Tarbela Command)/ 13-01-2018 to 31-01-2018										
1	Bahawalpur	6	6	33.560	29.025	5	13.680	16.551	57.02%	Work in Progress
2	D.G. Khan	6	6	15.750	4.210	3	2.000	0.824	19.57%	Work in Progress
3	Faisalabad	8	8	25.697	3.849	5	1.790	0.185	4.81%	Work in Progress
4	Multan	33	33	235.473	68.046	33	6.082	27.039	39.74%	Work in Progress
5	Sargodha	92	92	403.670	110.113	48	72.495	22.217	20.18%	Work in Progress
Total:-		145	145	714.150	215.243	94	96.047	66.816	31.04%	
G. Total:-		290	263	1534.670	402.382	199	695.570	189.384	47.07%	

C.C:-

1. PS to Chief Secretary, Government of the Punjab, Lahore.
2. PS to Minister Irrigation Deptt., Government of the Punjab, Lahore.
3. Additional Secretary (Technical), Irrigation Department, Lahore.
4. Additional Secretary (Operation/ Budget), Irrigation Department, Lahore.
5. Chief (PMIU), Irrigation Department, Lahore.
6. Section Officer (Operation), Irrigation Department, Lahore.
7. PA to Chief Engineer, Planning and Review Zone, Lahore.
8. Office Concerned

(Signature)
DEPUTY DIRECTOR
Planning & Review Zone
Irrigation Department
Lahore