

No. CE/P&amp;R/2018/

282/30/2018

Dated: 31.01.2018

To

The Secretary,  
Government of the Punjab,  
Irrigation Department,  
Lahore.

**DESILTING PLAN (ANNUAL CANAL CLOSURE 2017-18) - DAILY PROGRESS REPORT**

PERENNIAL CHANNELS: PHASE-I (Mangla Command)/ 26-12-2017 to 16-01-2018

Ending: 30.01.2018

Sr. No.	Name of Zone	Original Targets No. of Channels to be Desilted	Targets			UP-TO-DATE PROGRESS				Remarks
			Channels to be Desilted	Length of Channels to be Desilted (Canal Miles)	Quantity of Silt to be Removed (Lac. Cft.)	Channels being Desilted	Length of Channels Desilted (Canal Miles)	Quantity of Silt Removed (Lac. Cft.)	Physical Progress (%)	
1	2	3	4	5	6	7	8	9	10	11
1	Bahawalpur	11	11	59.792	20.630	7	32.702	14.71	71.30%	Work in Progress
2	Lahore	42	26	195.040	71.887	23	121.890	44.684	62.16%	Work in Progress - Target Revised by CE
3	Faisalabad	9	7	17.529	1.891	7	17.529	1.891	100.00%	Work Completed
4	Multan	16	16	136.568	40.582	16	104.348	28.672	70.65%	Work in Progress
5	Sargodha	49	49	360.154	33.139	45	322.795	29.278	88.35%	Work in Progress
6	LBDCIP	18	9	51.437	19.010	9	40.390	15.230	80.12%	Work in Progress - Target Revised by SE
Total:-		145	118	820.520	187.139	107	639.654	134.465	71.85%	
PERENNIAL CHANNELS: PHASE-II (Tarbela Command)/ 13- 01- 2018 to 31-01-2018										
1	Bahawalpur	6	6	33.560	29.025	5	19.856	21.787	75.06%	Work in Progress
2	D.G. Khan	6	6	15.750	4.210	4	2.440	1.054	25.04%	Work in Progress
3	Faisalabad	8	8	25.697	3.849	5	2.044	0.202	5.25%	Work in Progress
4	Multan	33	33	235.473	68.046	33	133.132	41.797	61.42%	Work in Progress
5	Sargodha	92	92	403.670	110.113	67	151.722	47.490	43.13%	Work in Progress
Total:-		145	145	714.150	215.243	114	309.194	112.330	52.19%	
G. Total:-		290	263	1534.670	402.382	221	948.848	246.795	61.33%	

**C.C:-**

1. PS to Chief Secretary, Government of the Punjab, Lahore.
2. PS to Minister Irrigation Department, Government of the Punjab, Lahore.
3. Additional Secretary (Technical), Irrigation Department, Lahore.
4. Additional Secretary (Operation/ Budget), Irrigation Department, Lahore.
5. Chief (PMIU), Irrigation Department, Lahore.
6. Section Officer (Operation), Irrigation Department, Lahore.
7. PA to Chief Engineer, Planning and Review Zone, Lahore.
8. Office Concerned

*31/1/18*  
DEPUTY DIRECTOR  
Planning & Review Zone  
Irrigation Department  
Lahore