

No. CE/P&R/2018/ 38/80, 2018

Dated: 04.01.2018

To

The Secretary,
Government of the Punjab,
Irrigation Department,
Lahore.

DESILTING PLAN (ANNUAL CANAL CLOSURE 2017-18)
DAILY PROGRESS REPORT

Ending: 03.01.2018

PERENNIAL CHANNELS: PHASE-I (Mangla Command)/ 26-12-2017 to 16-01-2018

Sr. No.	Name of Zone	Original Targets No. of Channels to be Desilted	Targets			UP-TO-DATE PROGRESS				Remarks	
			Channels to be Desilted	Length of Channels to be Desilted	Quantity of Silt to be Removed	Channels being Desilted	Length of Channels Desilted	Quantity of Silt Removed	Physical Progress		
			Nos.	(Canal Miles)	(Lac. Cft.)	Nos.	(Canal Miles)	(Lac. Cft.)	(%age)		
1	2	3	4	5	6	7	8	9	10	11	
1	Bahawalpur	11	11	59.792	20.630					0.00%	Work not yet started
2	Lahore	42	42	383.789	91.825	7	1.300	1.000	1.09%	Work in Progress	
3	Faisalabad	9	9	27.349	2.562	1	0.192	0.025	0.98%	Work in Progress	
4	Multan	16	16	136.568	40.582					0.00%	Work not yet started
5	Sargodha	49	49	360.154	33.139	8	21.522	1.678	5.06%	Work in Progress	
6	LBDC:IP	18	18	122.656	51.337					0.00%	Work not yet started
Total:-		145	145	1090.309	240.075	16	23.014	2.703	1.13%		

C.C:-

1. PS to Chief Secretary, Government of the Punjab, Lahore.
2. PS to Minister Irrigation Department, Government of the Punjab, Lahore.
3. Additional Secretary (Technical), Irrigation Department, Lahore.
4. Additional Secretary (Operation/ Budget), Irrigation Department, Lahore.
5. Chief (PMIU), Irrigation Department, Lahore.
6. Section Officer (Operation), Irrigation Department, Lahore.
7. PA to Chief Engineer, Planning and Review Zone, Lahore.
8. Office Concerned

Multan 4/1/18
DEPUTY DIRECTOR
Planning & Review Zone
Irrigation Department
Lahore