

No. CE/P&R/2018/307/30/2018

Dated: 02.02.2018

To

The Secretary,
Government of the Punjab,
Irrigation Department,
Lahore.

DESILTING PLAN (ANNUAL CANAL CLOSURE 2017-18) - DAILY PROGRESS REPORT

PERENNIAL CHANNELS: PHASE-I (Mangla Command)/ 26-12-2017 to 16-01- 2018

Ending: 01.02.2018

Sr. No.	Name of Zone	Original Targets No. of Channels to be Desilted	Targets			UP-TO-DATE PROGRESS				Remarks
			Channels to be Desilted	Length of Channels to be Desilted	Quantity of Silt to be Removed	Channels being Desilted	Length of Channels Desilted	Quantity of Silt Removed	Physical Progress	
			Nos.	(Canal Miles)	(Lac. Cft.)	Nos.	(Canal Miles)	(Lac. Cft.)	(%)	
1	2	3	4	5	6	7	8	9	10	11
1	Bahawalpur	11	11	59.792	20.630	7	32.711	14.764	71.57%	Work in Progress
2	Lahore	42	26	195.040	71.887	23	136.010	49.246	68.50%	Work in Progress - Target Revised by CE
3	Faisalabad	9	7	17.529	1.891	7	17.529	1.891	100.00%	Work Completed
4	Multan	16	16	136.568	40.582	16	110.992	31.462	77.53%	Work in Progress
5	Sargodha	49	49	360.154	33.139	45	339.822	30.547	92.18%	Work in Progress
6	LBDCIP	18	9	51.437	19.010	9	44.470	16.580	87.22%	Work in Progress - Target Revised by SE
Total:-		145	118	820.520	187.139	107	681.534	144.490	77.21%	
PERENNIAL CHANNELS: PHASE-II (Tarbela Command)/ 13-01- 2018 to 31-01-2018										
1	Bahawalpur	6	6	33.560	29.025	5	24.792	24.803	85.45%	Work in Progress
2	D.G. Khan	6	6	15.750	4.210	4	3.118	1.314	31.21%	Work in Progress
3	Faisalabad	8	8	25.697	3.849	7	2.822	0.344	8.94%	Work in Progress
4	Multan	33	33	235.473	68.046	33	160.713	51.633	75.88%	Work in Progress
5	Sargodha	92	92	403.670	110.113	74	195.336	61.843	56.16%	Work in Progress
Total:-		145	145	714.150	215.243	123	386.781	139.937	65.01%	
G. Total:-		290	263	1534.670	402.382	230	1068.315	284.427	70.69%	

C.C:-

1. PS to Chief Secretary, Government of the Punjab, Lahore.
2. PS to Minister Irrigation Department, Government of the Punjab, Lahore.
3. Additional Secretary (Technical), Irrigation Department, Lahore.
4. Additional Secretary (Operation/ Budget), Irrigation Department, Lahore.
5. Chief (PMIU), Irrigation Department, Lahore.
6. Section Officer (Operation), Irrigation Department, Lahore.
7. PA to Chief Engineer, Planning and Review Zone, Lahore.
8. Office Concerned

Abdullah 2/2/18
DEPUTY DIRECTOR
Planning & Review Zone
Irrigation Department
Lahore